COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS AND ASPHALTING TO 9TH AND 10TH MAIN BHUVANESHWARI NAGARA (LEFT SIDE AND RIGHT SIDE) 1ST MAIN BRUNDAVANA LAYOUT AND CROSS ROADS IN BAGALAGUNTE WARD NO. 14 DASARAHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable : PW 1771

4. Work Order No. & Dt : CO/ DD/ 95/ 17-18 dt 5.6.2017

5. Name of Contractor : **M/S.MAHENDRA ENGINEERING WORKS, PROP. G.VENKATESH**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 610/17-18

8. Check measurement of the Asst. : M.B. No. 610/17-18 Page No. 60901/1 to 60914/2

Asst. Exe. Eng. / Exe. Eng :

Page No 60901/1 to 60914/2

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer : D.S.ಮಂಜುನಾಥ

b) Asst. Exe. Engineer : ಹಿರಿಯ ಸಹಾಯಕ ಇಂಜಿನಿಯರ್

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
25.10	~~22377700~~ 22196220	—	~~2688230~~ 280378-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )